




Investing in Forests and Protected Areas for Climate-Smart Development (IFPA-CD) Project

ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN



**FOR THE PROPOSED DEVELOPMENT OF A PICNIC SITE AT MUNYAGA FALLS, BWINDI IMPENETRABLE
NATIONAL PARK**

Table of Contents

ACRONYMS	4
1.0 INTRODUCTION	5
1.1 Background	5
1.2 Project Description (Picnic Site).....	5
1.3 Objective of the ESMP	6
1.4 Project Location and Map	6
2.0 POLICY, LEGAL AND REGULATORY FRAMEWORK	8
2.1 National Policies	8
2.1.1 The National Environment Management Policy, 1994	8
2.1.2 The Child Labour Policy, 2006	8
2.1.3 The National Waters Resources Policy, 1999	8
2.1.4 The National Employment Policy, 2010	8
2.1.5 The National Culture Policy, 2006.....	8
2.1.6 The Wildlife Policy, 1999	9
2.1.7 The Uganda Gender Policy, 2007	9
2.2 Legal Framework	9
2.2.1 The Constitution of Uganda, 1995	9
2.2.2 The National Environment Act No.5 of 2019	9
2.2.3 The Children’s Act, Cap 59	10
2.2.4 The Water Act, Cap 152	10
2.2.5 The Occupational Safety and Health Act, 2006	10
2.2.6 The Employment Act, 2006.....	10
2.2.7 The Workers Compensation Act, Cap 225	11
2.3 Regulatory Framework.....	11
2.3.1 The National Environment (Environmental and Social Impact Assessment) Regulations, 2020	11
2.3.2 The National Environment (Waste Management) Regulations, 2020.....	11
2.3.3 The National Environment (Wetlands, Riverbanks and Lakeshore) Management Regulations, 2000.....	11
2.4 World Bank Environmental and Social Standards (ESSs)	12
3.0 METHODOLOGY.....	15
3.1 Environmental & Social Screening	15
3.2 Document Review	15

3.3	Site visit.....	15
3.4	Stakeholder Consultations.....	16
4.0	IMPACT IDENTIFICATION AND MITIGATION	17
4.1	Expected Positive Benefits.....	17
4.2	Key Adverse Risks and Impacts.....	17
4.3	Environment and Social Management Plan (ESMP)	20
5.0	Environmental and Social Monitoring Plan.....	29
ANNEX 1: CODES OF CONDUCT.....		38
	CONTRACTOR CODE OF CONDUCT	38
	INDIVIDUAL CODE OF CONDUCT	41
ANNEX 2: CHANCE FIND PROCEDURE.....		44

ACRONYMS

BINP:	Bwindi Impenetrable National Park
CFR:	Central Forest Reserve
CoC:	Code of Conduct
DWRM:	Directorate of Water Resources Management
ESHS:	Environment, Social, Health and Safety
ESIA:	Environmental and Social Impact Assessment
ESIRT:	Environmental and Social Incident Reporting Toolkit
ESMF:	Environmental and Social Management Framework
ESMP:	Environmental and Social Management Plan
ESSs:	Environmental and Social Standards
GBV:	Gender Based Violence
GRM:	Grievance Redress Mechanism
GHG:	Green Houde Gas
MTWA:	Ministry of Tourism, Wildlife and Antiquities
MWE:	Ministry of Water and Environment
NP:	National Park
OPM:	Office of the Prime Minister
OSH:	Occupational Safety and Health
PPE:	Personal Protective Equipment
PWDs:	Persons with Disabilities
SEA:	Sexual Exploitation and Abuse
UNBS:	Uganda National Bureau of Standards
UWA:	Uganda Wildlife Authority
VAC:	Violence Against Children
VIC:	Visitor Information Centre
VGMP:	Vulnerable Groups Management Plan
WR:	Wildlife Reserve

1.0 INTRODUCTION

1.1 Background

Ministry of Water and Environment (MWE), Uganda Wildlife Authority (UWA) and National Forestry Authority (NFA), with support from the World Bank, are implementing the Investing in Forests and Protected Areas for Climate-Smart Development (IFPA-CD) Project. The project is also implemented in close collaboration with the Ministry of Tourism Wildlife and Antiquities (MTWA) and the office of the Prime Minister (OPM).

The development objective of IFPA-CD is to improve sustainable management of forests and protected areas and increase benefits to communities from forests in target landscapes. The project supports Government of Uganda agenda of increasing forest cover through afforestation and reforestation and slowing down the loss and degradation of the nation's forests.

The project is implemented under 4 components, namely:

- *Component 1: Improved management of forest protected areas.* This focusses on improving management of government-managed forest and wildlife protected areas (PAs) to ensure they can continue to generate revenues and provide important environmental services.
- *Component 2: Increased revenues and jobs from forests and wildlife protected areas.* This focusses on increasing revenues and jobs from forest and wildlife protected areas (PAs) through targeted investments in tourism and productive forests.
- *Component 3: Improved landscape management in refugee hosting areas.* This encourages establishment of greater tree cover in refugee-hosting landscapes on host community land outside PAs, supporting sustainable forest management and landscape resilience on private and customary land.
- *Component 4: Project Management and Monitoring.*

The project is being implemented in selected sites in the Albertine Rift and the refugee hosting areas of West Nile region and Lamwo District with focus on targeted PAs including 7 National Parks (NP), 4 Wildlife Reserves (WR), 28 Central Forest Reserves (CFR) and 18 refugee host districts.

1.2 Project Description (Picnic Site)

The proposed picnic site is located at GPS Coordinates: 9888027 "N, 792068 "E, 5 km inside the forest from the Bwindi Impenetrable National Park (BINP) headquarters. There is an existing tourism trail leading tourists to this site. The site is close to the last waterfall on River Munyaga, which is the third of the three waterfalls on this river. It's the source of water for the community as the river passes through the community. The stream is also a source of water to wildlife including gorillas. Gorillas also use this stream and the riverine forest for feeding and nesting.

The area is largely rocky so during construction, there may be need to drill to ensure the structure is firm on the ground. The area is steep and sloppy and therefore may require boardwalks to access the site due to the presence of the rocky surfaces.

The standard design of the picnic structure is 10 x 10 meters, built with burnt bricks, and roofed with green iron sheets. The other materials to be used include, aggregate stones, sand, timber and poles. Being a forested area with humid weather, the materials used must be weather resistant but environmentally friendly. Energy source shall be solar energy that can be fixed on the roof of the structure to provide light. The water borne toilet shall be constructed with plastic septic tank as a way of managing the sewage.


1.3 Objective of the ESMP

This ESMP has been prepared in compliance with the World Bank Environmental and Social Standards (ESSs) as well as applicable national legislation.

This Environmental and Social Management Plan (ESMP) provides adequate measures and controls that shall be used to minimise and mitigate the environmental and social risks and impacts resulting from construction activities of the proposed picnic site in BINP. Uganda Wildlife Authority (UWA) will require the Contractor undertaking the construction of the picnic site to implement this ESMP, which will be included in the bidding documents and in the works contract.

1.4 Project Location and Map

The proposed picnic site is located at Buhoma 5km inside BINP and there is an existing tourism trail leading tourists to this site. The environmental characteristics of the site comprise of largely rocky area, hilly terrain with steep and sloppy ground. The climate is tropical with two rainfall peaks from March to May and September to November. The annual precipitation lies in the range 1,130-2,390 millimeters (mm). The annual mean temperature ranges from a minimum of 7-15°C to a maximum of 20-28°C.



2.0 POLICY, LEGAL AND REGULATORY FRAMEWORK

This section provides a brief overview of the policy, legal and regulatory framework for environmental and social impacts and risks management in Uganda relevant to the proposed sub-project.

2.1 National Policies

2.1.1 The National Environment Management Policy, 1994

The overall goal of this policy is the promotion of sustainable economic and social development that enhances environmental quality without compromising the ability of future generation to meet their needs.

Relevance to the sub-project: This ESMP has been prepared to ensure sustainable development, as the sub-project is likely to result in environmental impacts and risks.

2.1.2 The Child Labour Policy, 2006

This policy prohibits employment of children.

Relevance to the sub-project: UWA should ensure strictly no employment of children at the sub-project in accordance with this policy.

2.1.3 The National Waters Resources Policy, 1999

The policy caters for safeguarding water sources.

Relevance to the sub-project: No pollutants from the operations at the sub-project should be released to the nearby water source/river.

2.1.4 The National Employment Policy, 2010

Employment creation is central to the national, socio-economic development process. It is at the core of the transformation of Uganda from a poor Agrarian economy to the modern, prosperous and skilled society.

Relevance to the sub-project: UWA shall ensure the provisions of this policy are adhered to as far as the sub-project is concerned.

2.1.5 The National Culture Policy, 2006

Uganda is endowed with a rich and diverse cultural heritage, which includes sixty-five indigenous communities with unique characteristics. The National Culture Policy provides strategies to enhance the integration of culture into development.

Relevance to the sub-project: UWA shall ensure that there is an enabling environment created for social protection and social transformation of the community around the project site.

2.1.6 The Wildlife Policy, 1999

Ownership of wildlife (plant and animal) existing in its wild habitat is vested in Government on behalf of, and for the benefit of, the people of Uganda (Sec. 3(1) - this is consistent with the constitutional position in article 237(2b).

Relevance to the sub-project: UWA should restrict excavation works to areas that will be required for construction of the sub-project so as to minimize on the impacts on wildlife.

2.1.7 The Uganda Gender Policy, 2007

The policy provides a legitimate point of reference for addressing gender inequalities at all levels and by all stakeholders.

Relevance to the sub-project: Based on this policy, UWA and/or the contractor is expected to take gender issues into account during the construction and most particularly, through equitable access to the job opportunities available.

2.2 Legal Framework

2.2.1 The Constitution of Uganda, 1995

The constitution of the republic of Uganda is the cardinal law in Uganda upon which all environmental and social laws and regulations are founded. The constitution provides for, among others:

- The right of every Ugandan to a clean and healthy environment (Article 39);
- The responsibility of Government to enact laws that protect and preserve the environment from degradation and to hold in trust for the people of Uganda such natural assets as lakes, rivers, wetlands, game reserves and national parks (Article 237,2);
- The right of every Ugandan to fair and adequate compensation in instances of land acquisition.

Relevance to the sub-project: UWA should ensure that the sub-project is implemented in a way that aligns with the constitution.

2.2.2 The National Environment Act No.5 of 2019

This act provides for various strategies and tools for environment management, which also includes the Environmental and Social Impact Assessment (ESIA) (Section 113) for projects likely to have significant environmental impacts, and audit (Section 126) for ongoing projects/activities which may significantly affect the environment.

Relevance to the sub-project: The sub-project does not fall under projects that require a project brief or a mandatory ESIA. However, an ESMP has been developed to identify, assess and manage environmental and social risks and impacts as the implementation of the sub-project is likely to have associated negative environmental and social impacts and risks.

2.2.3 The Children's Act, Cap 59

The Act puts into effect the Constitutional provisions on children and emphasizes the protection of the child by upholding the rights, protection, duties and responsibilities as contained in the Convention on Rights of the Child and the Organization for African Unity Charter on the Rights and Welfare of the African Child, with appropriate modification to suit the circumstances in Uganda and other International and regional instruments. For example, Section 8 prohibits employment of children.

Relevance to the sub-project: UWA should ensure the sub-project during construction adheres to the provisions of this Act.

2.2.4 The Water Act, Cap 152

The Water Act, Cap 152 of 1995 provides for the management of water in Uganda under the mandate of the Directorate of Water Resources Management (DWRM) in the Ministry of Water and Environment. Section 31, subsection (1) of the Water Act deals with prohibition of pollution to water.

Relevance to the sub-project: UWA should ensure that appropriate measures to prevent pollution of underground and surface water sources in the site neighbourhood are implemented.

2.2.5 The Occupational Safety and Health Act, 2006

The Occupational Safety and Health Act of 2006 consolidates, harmonises and updates the law relating to occupational safety and health and repeals the Factories Act of 1964. It makes provisions for the health, safety, welfare and appropriate training of persons employed in work places. The Act provides for safe access to the workplaces and safe work practices which applies to this project as well.

Relevance to the sub-project: The Act is applicable in relation to protection of the construction workers against secondary injuries and hazards during execution of their duties or work. UWA and the Contractor should provide for the protection of workers from adverse weather, provision of a clean and healthy work environment, sanitary conveniences, washing facilities, first Aid and facilities for safe drinking water and meals. In summary, this act should be used as a guideline to ensure health and safety of workers is guaranteed. UWA and Contractor should provide PPE to its entire staff.

2.2.6 The Employment Act, 2006

The Employment Act 2006 is the governing legal statutory instrument for the recruitment, contracting, deployment, remuneration, management and compensation of workers.

Relevance to the sub-project: The Act will govern labour type and conditions under which the people hired by the sub-project work. It prohibits child labour (a condition the contractor must also comply with).

2.2.7 The Workers Compensation Act, Cap 225

The Act emphasizes the provision of personal protective equipment (PPE) to employees to minimize accidents and injuries.

Relevance to the sub-project: All workers at the sub-project should be provided with adequate PPE that is appropriate to the task they are involved in. A workers' compensation policy should be implemented as stipulated.

2.3 Regulatory Framework

2.3.1 The National Environment (Environmental and Social Impact Assessment) Regulations, 2020

The regulations state in Part II, Section 6 (1) A developer of a project in section 112 of the Act and set out in Schedule 4 of the Act shall assess the likely environmental, health and socio-economic impacts of the project.

Relevance to the sub-project: This ESMP has been prepared in consideration of the above requirement.

2.3.2 The National Environment (Waste Management) Regulations, 2020

These regulations provide for sustainable management of wastes and that the waste does not cause harm to human health or the environment.

Relevance to the sub-project: The sub-project should ensure that wastes are managed in a way to avoid environmental pollution and public health impact and that wastes are managed and disposed off in an environmentally friendly manner.

2.3.3 The National Environment (Wetlands, Riverbanks and Lakeshore) Management Regulations, 2000

The regulations aim at facilitating the sustainable utilization and conservation of resources on river banks and lake shores by and for the benefit of the people and community living in the area and promoting the integration of wise use of resources in river and lakes into the local and national management of natural resources for socio-economic development; among others.

Relevance to the sub-project: UWA should undertake an assessment to ensure that the sub-project is developed in a sustainable manner.

2.4 World Bank Environmental and Social Standards (ESSs)

Environmental and Social Standard	Provision
ESS1: Assessment and Management of Environmental and Social Risks and Impacts	ESS1 provides for carrying out an environmental and social assessment of the project to assess the environmental and social risks and impacts of the project throughout the project life cycle. ESS1 is applicable to the project and the preparation of this ESMP for the construction of the picnic site is in conformity with ESS1 and also conforms with the ESMF and LMP.
ESS2: Labor and Working Conditions	ESS2 promotes the fair treatment, non-discrimination, provision of equal opportunities and safe working conditions for workers engaged on projects. It strongly encourages protection of all project workers, including vulnerable groups such as women, persons with disabilities, children (of working age) and migrant workers, contracted workers and primary supply workers, as appropriate. It provides certain requirements that the project must meet in terms of working conditions, protection of the work force (especially the prevention of all forms of forced and child labour), and provision of a grievance mechanism that addresses concerns on the project promptly and uses a transparent process that provides timely feedback to those concerned. ESS2 is applicable to the project and the project prepared the Labour Management Procedures and Occupational Health and Safety Measures which shall be used to guide the construction of the picnic site in accordance with ESS2.
ESS3: Resource Efficiency and Pollution Prevention and Management	The ESS3 provides requirements for projects to achieve the sustainable use of resources, including energy, water and raw materials, as well as implement measures that avoid or reduce pollution resulting from project activities. The standard places specific consideration on hazardous wastes or materials and air emissions (climate pollutants) given that the current and projected atmospheric concentration of greenhouse gases (GHG) threatens the welfare of present and future lives. ESS3 is applicable to the project and the sub-project will implement measures to avoid pollution and a waste management plan will be prepared.
ESS4: Community Health and Safety	This standard recognizes that project activities, project equipment and infrastructure increase the exposure of project stakeholder communities to various health, safety and security risks and impacts and thus recommends that projects implement measures that avoid or limit the occurrence of such risks. It provides further requirements or guidelines on managing safety, including the need for projects to undertake safety assessment for each phase of the project, monitor incidents and accidents and preparing regular reports on such monitoring. ESS4 also provides guidance on emergency preparedness and response. ESS4 is applicable to the project and the Occupation Safety and Health Protocols prepared under the project will guide in addressing the issues related to community health and safety in accordance with ESS4.
ESS5: Land Acquisition, Restrictions on Land Use and	This standard seeks to avoid involuntary resettlement. ESS5 promotes consideration of feasible alternative project designs to avoid or minimize land acquisition or restrictions on land use, especially where this would result in physical or economic displacement, while balancing

Involuntary Resettlement	environmental, social, and financial costs and benefits, and paying particular attention to gender impacts and impacts on the poor and vulnerable.
	ESS5 promotes engagement with affected communities, including host communities, through the process of stakeholder engagement described in ESS10. ESS5 is applicable to the project as the project may lead to restrictions on land use. However, for this particular sub-project, ESS5 does not apply since the land where the picnic site is to be constructed is within the National Park.
ESS6: Biodiversity Conservation and Sustainable Management of Living Natural Resources	ESS6 promotes the conservation of biodiversity or natural habitats and supports the protection and maintenance of the core ecological functions of natural habitats and the biodiversity they support. It also encourages projects to incorporate into their development, environmental and social strategies that address any major natural habitat issues, including identification of important natural habitat sites, the ecological functions they perform, the degree of threat to the sites, and priorities for conservation. ESS6 is applicable to the project and some of the mitigation measures mentioned in this ESMP are aimed at addressing issues under ESS6.
ESS7: Indigenous Peoples/Sub-Saharan African Historically Underserved Traditional Local Communities	<p>This standard seeks to ensure that the development process fosters full respect for the human rights, dignity, aspirations, identity, culture, and natural resource-based livelihoods of indigenous peoples.</p> <p>ESS7 promotes sustainable development benefits and opportunities for Indigenous Peoples in a manner that is accessible, culturally appropriate and inclusive. ESS7 is applicable to the project and a Vulnerable and Marginalized Groups Plan (VMGP) for BINP has been prepared under the project and will guide in addressing issues related with indigenous peoples (Batwa) including during the implementation of this sub-project.</p>
ESS8: Cultural Heritage	This standard sets out general provisions on cultural heritage preservation and recommends protecting cultural heritage from the adverse impacts of project activities. ESS8 is applicable to the project and although there are no known cultural heritage sites in the vicinity of the picnic site, a Chance Find Procedure has been included as the implementation of the sub-project will involve some form of excavations.
ESS9: Financial Intermediaries	ESS9 sets out how Financial Intermediaries (FIs) must assess and manage environmental and social risks and impacts associated with the sub-projects it finances. ESS9 requires an FI to promote good environmental and social management practices in the subprojects the FI finances and promote good environmental and sound human resources management within the FI. ESS9 is not applicable to the project as there are no financial intermediaries involved in project implementation.
ESS10: Stakeholder Engagement and Information Disclosure	ESS10 seeks to encourage open and transparent engagement with project-affected parties throughout the project life cycle. The standard establishes a systematic approach to stakeholder engagement and helps to identify stakeholders and build and maintain a constructive relationship with them, as well as disclose information on the environmental and social risks and impacts to stakeholders in a timely, understandable, accessible and appropriate manner and format. It recommends that stakeholder engagements are commenced as early as possible in the project development process and continued throughout the lifecycle of the Project. This allows

for stakeholders' views to be considered in the project design and environmental and social performance. ESS10 also provides for establishment and implementation of a grievance mechanism to receive and facilitate resolution of concerns and grievances. ESS10 is applicable to the project and various stakeholders were consulted as part of the overall project and the project has established a Grievance Redress Mechanism (GRM). Additionally, the ESMP of the picnic site will be publically disclosed in conformity with ESS10.

3.0 METHODOLOGY

This section highlights the methods that were used in the development of this ESMP.

3.1 Environmental & Social Screening

This is the stage at which it was determined that an ESMP would be adequate to mitigate the likely environmental and social impacts and risks. The sub-project was subjected to the project screening checklist and it was determined that the potential adverse risks and impacts on human populations and/or the environment are not likely to be significant. The likely impacts are mostly predictable and expected to be low in magnitude, temporary and/or reversible, site-specific, without likelihood of impacts beyond the actual footprint of the project.

The site was selected because of its vantage position facing River Munyaga and the falls as it directly faces the falls and the visitors can have good scenic views. The site is also not very steep thus minimizing risks such as soil erosion and design challenges. The selected site does not have tall and grown trees which means that no trees will be cut, only the undergrowth and shrubs will be cleared to pave way for construction.

3.2 Document Review

Documents readily available relating to the sub-project and the project as a whole were reviewed. The following project related documents were reviewed during the development of the ESMP:

- i. The project Environmental and Social Management Framework (ESMF)
- ii. Labour Management Procedures (LMP)
- iii. Occupational Health and Safety Measures
- iv. Draft VGMP

3.3 Site visit

The area of the proposed sub-project was examined during a site visit. During the site visit, the observation and assessment of the physical characteristics of the proposed sub-project site, the immediate surrounding areas and other environmental and social attributes likely to affect or be affected by the implementation of the sub-project was undertaken.

The site visit assisted in identifying and assessing the likely impacts as a result of the sub-project implementation. The site visit also assisted in establishing benchmarks that will be used in monitoring compliance of the sub-project to mitigation measures.

It was observed that the selected site will not require cutting down of trees during construction thus no protected or endangered species will be threatened and only shrubs and undergrowth will be cleared. The selected site is also relatively not very steep in comparison to the general area neighbouring Munyaga falls. During the visit, no gorillas were encountered at the selected site although the gorillas were spotted about 6 kms from the selected site and it is known that the picnic site is within the forage range of the gorillas.

3.4 Stakeholder Consultations

Consultations were carried out with key staff of Uganda Wildlife Authority (UWA) and neighbouring local community members to obtain their comments on the proposed sub-project with respect to the potential environmental and socio-economic issues and impacts. The stakeholder consultations were mainly aimed at identifying environmental, social and health impacts and also inform the process of developing appropriate mitigation and management options.

4.0 IMPACT IDENTIFICATION AND MITIGATION

4.1 Expected Positive Benefits

The anticipated major positive benefits include the following among others:

1. Provision of employment opportunities for local community members

Enhancement Measures

- i. The contractor should hire local workers whenever possible. External labor should be hired only if specific skills are not available locally.
- ii. Workforce recruitment should be undertaken with involvement of local leaders who can identify local community members.

2. Provision of market for local raw materials

Enhancement Measures

- i. The Contractor should procure locally available supplies and construction materials whenever their quality is up to standard.
- ii. The Contractor should provide fair prices for locally procured supplies.

3. Increased revenue as a result of increased visitor numbers

Enhancement Measures

- i. Ensure visitor fees and other charges are collected from the tourists before they access the site.

4. Improved tourist experience and satisfaction

Enhancement Measures

- i. The design of the picnic site should be according to the current international standards but taking into account site conditions.

4.2 Key Adverse Risks and Impacts

1. Interaction with gorillas as sub-project workers may during the course of project implementation interact with gorillas and interfere with their movements. The suggested mitigation measures include:

- i. Sensitization of workers not to interact with the gorillas and interfere with their movement.
- ii. Training of workers on Park rules, dos and don'ts.
- iii. Ensuring there is an ESHS code of conduct in place to inform the workers.

- iv. Establish buffer zones around the construction site.
 - v. UWA shall develop an emergency response plan.
 - vi. Conduct a site survey before beginning construction.
 - vii. Use of noise reducing equipment.
2. Soil erosion and geological disturbances since the construction will involve some form of excavations and soil disturbances. This might be exacerbated by the fact that the area is steep and unstable. The suggested mitigation measures include:
- i. The designs of the structure should do away with the need for deep excavations.
 - ii. Proper back filling should be undertaken to avoid soil erosion.
 - iii. Unnecessary vegetation clearance should be avoided.
 - iv. Vegetation restoration should be undertaken to avoid soil erosion.
3. As with any construction project, there is potential for impacts on health and safety likely to occur as a result of accidents and unplanned events that may occur during the construction process. Suggested mitigation measures include:
- i. The Contractor should implement the provisions of the project OSH measures that have been developed for the project.
- Among others:
- ii. All construction workers should be provided with adequate PPE like helmets, gumboots, gloves, overalls etc. and it will be mandatory for workers to wear protective clothing while on duty.
 - iii. The PPE should be inspected regularly and maintained or replaced as necessary.
 - iv. There shall be a safety awareness/induction training for workers before commencement of construction works.
 - v. Continuous safety training will be carried out in form of toolbox safety talks.
 - vi. A fully equipped first aid kit should be available on site.
 - vii. Orient the contractor on the Project Environment and Social Incident Reporting Toolkit (ESIRT) procedures especially in case of major/serious incidents that may Specialized training shall be undertaken for a specific group of workers exposed to a particular risk.
 - viii. The contractor should provide wholesome water to the employees.
 - ix. The contractor should post and sensitive the workers on the signages in the workplace to caution workers on the hazards and risks present. occur at the project site.
4. There is a risk of River Munyaga being silted if soil and other materials cleared from the site of the picnic structure are washed into the river. Suggested mitigation measures include:
- i. Avoid working close to the river.
 - ii. The structure should be distanced at a reasonable distance from the river i.e., more than 100 meters in compliance with National Environment (Wetlands, Riverbanks and Lakeshores) Management Regulations, 2000.
 - iii. Any dug soil should be restrained at the site until proper backfilling is undertaken.
 - iv. Scheduling to avoid heavy rainfall periods (i.e., during the dry season) to the extent practical.

5. Solid and liquid waste generation as project workers may carry out indiscriminate waste disposal in the protected area. Additionally, inadequate provision of sanitary facilities for use by construction workers can lead to ad hoc defecation in secluded areas in the park, thus creating of unsanitary conditions and sources of fly infestation. Suggested mitigation measures include:
 - i. Provision of adequate waste bins.
 - ii. Remove all waste generated from the park on a daily basis and disposal to an authorized landfill site.
 - iii. The contractor should provide mobile toilets for the construction workers on site.

4.3 Environment and Social Management Plan (ESMP)

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
PRE-CONSTRUCTION PHASE					
Exclusion of disadvantaged groups such as women, PWDs etc.	The Contractor may recruit project workers without giving due attention to women and Persons with Disabilities (PWDs).	<p>The Contractor should hold sensitization meetings with local community leaders before recruitment of project workers to let the community know what sort of work is available for women and PWDs so that they can be considered.</p> <p>The Contractor should employ willing disadvantaged persons and give them light jobs/tasks.</p>	Contractor	2,000,000	Before commencement of works
CONSTRUCTION PHASE					
Loss of vegetation	<p>Some form of vegetation clearance will be undertaken at the picnic site and some trees may require pruning to create way for potters during transportation of materials.</p> <p>Additionally, vegetation clearance may be undertaken to create areas for material stockpiles.</p>	<p>When removing bushes, grass and trees, care must be taken only to remove the required footprint.</p> <p>Removal of medium to large trees should be avoided.</p> <p>The materials stockpile areas should be rehabilitated and restored at the close of civil works.</p>	Contractor Supervising Consultant	No additional cost	Throughout project implementation
Trampling of vegetation	Project workers especially potters, may use different routes to the project site and in the process trample on the vegetation.	<p>Close supervision and enforcement by UWA rangers.</p> <p>Orientation of potters and other project workers prior to construction.</p>	Contractor Supervising Consultant	2,000,000	During Construction

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
		Designation of specific areas to deliver materials.	UWA		
		Construction workers will be required to keep on the designated routes/existing walkways.			
Noise from construction workers	Project workers especially potters may produce noise in the park thus being a nuisance and upsetting animals and other visitors.	Supervision and enforcement to be undertaken by UWA Rangers to make sure project workers do not make unnecessary noise.	UWA	No additional cost	During Construction
		All construction work, must be carried out during day time to minimize nuisance and disturbances caused to nocturnal fauna that uses auditory communication.	Contractor		
		Thus, construction will be limited to day time between 7:00 Hours to 17:00 Hours.	Supervising Consultant		
Solid and liquid waste generation	Project workers may carry out indiscriminate waste disposal in the protected area. Additionally, inadequate provision of sanitary facilities for use by construction workers can lead to ad hoc defecation in secluded areas in the park, thus creating of unsanitary conditions and sources of fly infestation.	Provision of adequate waste bins. Remove all waste generated from the park on a daily basis and disposal to an authorized landfill site. The contractor will provide mobile toilets for the construction workers on site.	Contractor Supervising Consultant	30,000,000	During Construction and throughout implementation.
Poaching	Poaching may take place due to the fact that project workers may have easy access to animals.	Sensitization and supervision of workers by UWA rangers. Ensure that an ESHS code of conduct (CoC) is in place for Contractor and site workers, who should be sensitized on the contents of the CoC and agree to abide by the requirements there in.	UWA Contractor Supervising Consultant	2,000,000	Throughout project implementation

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
Domestic violence	The Project may induce domestic violence as a result of empowering women through employment as some men don't like their wives to work. Additionally, increased liquidity among local male project workers who may resort to alcohol abuse and get involved in extramarital activities including marrying second wives; and abandoning their families etc.	Sensitization of both women and men. Prioritizing employment to women where they qualify. Balancing gender when employing community members.	Contractor Supervising Consultant	2,000,000	Prior to start of works and throughout project implementation
Labour influx risks and impacts	Like any other project with civil works, the construction of the picnic site may attract different people both from within and outside the local community for employment opportunities. Although this is expected to be minimal (this number is estimated to be about 10 external people), labour influx comes with its own negative impacts such as crime, conflicts with the local people; which the community should be made aware of.	Every project worker will be required to sign and abide by a workers Code of Conduct (CoC) and will be adhered to by the Contractor. There will be zero tolerance to SEA by the Contractor.	Contractor Supervising Consultant	No additional cost	Throughout project implementation
Attacks from animals	Project workers may be attacked by animals causing injuries or even death	UWA Rangers will be used for escorting and guarding Project workers.	Contractor UWA	No additional cost	Throughout project implementation
Interactions with Gorillas	Project workers, during the course of project implementation may interact with gorillas and interfere with their movements.	Sensitization of workers not to interact with the gorillas and interfere with their movement. Training of workers on Park rules, dos and don'ts. Ensuring there is an ESHS code of conduct in place to inform the workers. Establish buffer zones around the construction site.	UWA Contractor	4,000,000	Throughout project implementation

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
		UWA shall develop an emergency response plan.			
		Conduct a site survey before beginning construction.			
		Use of noise reducing equipment.			
Non-payment of workers or unreasonable delays in payment	The Contractor may fail and/or delay to pay the workers thus causing agitation among the workers.	Provide and establish a Project GRM and advise workers on where to report grievances. Develop and implement a Grievance Redress Mechanism for project workers before engaging them and maintained throughout project implementation. All workers must sign contracts that indicate payment conditions and enforce to ensure contractors adhere to this. Verification should first be undertaken to confirm that workers have been paid by the Contractor before payment is made to the contractor.	PCU Contractor	3,000,000	During Construction
Soil erosion and geological disturbances	Since the construction will involve some form of excavations, soil disturbance is bound to happen. This is made worse by the fact that the area is very steep and unstable.	The designs of the structure will do away with the need for deep excavations. Proper back filling will be undertaken to avoid soil erosion. Unnecessary vegetation clearance will be avoided. Vegetation restoration will be undertaken to avoid soil erosion.	UWA Contractor Supervising Consultant	No additional cost	Before commencement of works and throughout project implementation

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
Occupational, health and safety risks and impacts/ Accidents and injuries of workers	As with any construction project, there is potential for impacts on health and safety likely to occur as a result of accidents and unplanned events that may occur during the construction process.	<p>The Contractor shall implement the provisions of the project OSH measures that have been developed for the project.</p> <p>Among others:</p> <p>All construction workers will be provided with adequate PPE like helmets, gumboots, gloves, overalls etc. and it will be mandatory for workers to wear protective clothing while on duty.</p> <p>The PPE shall be inspected regularly and maintained or replaced as necessary.</p> <p>There shall be a safety awareness/induction training for workers before commencement of construction works.</p> <p>Continuous safety training will be carried out in form of toolbox safety talks.</p> <p>A fully equipped first aid kit will be available on site.</p> <p>Orient the contractor on the Project Environment and Social Incident Reporting Toolkit (ESIRT) procedures especially in case of major/serious incidents that may occur at the project site.</p>	<p>UWA Contractor</p> <p>Supervising Consultant</p>	20,000,000 ¹	Throughout project implementation

¹ Some items for example PPE will be included as preliminaries in the bid document

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
		Specialized training shall be undertaken for a specific group of workers exposed to a particular risk. The contractor shall provide wholesome water to the employees. The contractor shall post and sensitive the workers on the signages in the workplace to caution workers on the hazards and risks present.			
Dust emissions	Dust is mainly expected to be as a result of vehicles moving on dusty roads in trading centres / communities next to the park.	A speed limit for all vehicles will be introduced and enforced to reduce dust generated by over speeding vehicles on dusty roads. Sprinkling of water on dusty roads in trading centres at least twice a day.	Contractor Supervising Consultant	20,000,000	Construction phase
Construction traffic related impacts	The construction activities at the picnic site are anticipated to result in a slight increase in the number of vehicles notably those supplying construction materials and this might lead to risk of traffic-related accidents to other road users and/or communities around.	Toolbox safety talks shall be conducted for drivers of construction vehicles. Safe traffic control measures shall be employed, including humps, road signs and flag persons to warn of dangerous conditions, children and/or community members crossings.	Contractor Supervising Consultant	10,000,000	Construction phase
Siltation of River Munyaga	There is a risk of River Munyaga being silted if soil and other materials cleared from the site of the picnic structure are washed into the river.	Avoid working close to the river. The structure will be distanced at a reasonable distance from the river i.e., more than 100 meters in compliance with National Environment (Wetlands, Riverbanks and Lakeshores) Management Regulations, 2000.	UWA Contractor Supervising Consultant	No additional cost	Throughout project implementation

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
		Any dug soil will be restrained at the site until proper backfilling is undertaken.			
		Scheduling to avoid heavy rainfall periods (i.e., during the dry season) to the extent practical.			
Exclusion of the Batwa	The general Project area is inhabited by the Batwa people. The Contractor may overlook the Batwa for employment opportunities thus further marginalizing them.	Recruitment of able bodied Batwa to work as potters during the construction phase	PCU, UWA Contractor Supervising Consultant	Included in Contractor's contract	Throughout project implementation

OPERATION AND MAINTENANCE PHASE

Damage to vegetation and disturbance to fauna	The increased visitors to the site may lead to unintended damages to the vegetation along the footpaths and trails due to tourist activities. Visitors straying away from the main trails could trample and damage vegetation as well. There may also be damage and disturbance to sensitive flora and fauna by those straying out of the established trails.	Development of rules and regulations for access and use of the picnic site. Conducting mandatory guided activities for tourists. Installation of signs and awareness posters. Information sessions at the Visitor information Centre (VIC).	UWA	20,000,000	Operation phase
Solid waste disposal impacts	Waste is anticipated to be generated during the operation phase and this may include food remains, plastics, packaging materials, water bottles etc. Indiscriminate disposal of this waste will lead to littering of the area and pose health challenges.	Waste bins will be provided on the site and thereafter waste disposed off in an authorized landfill site. Waste will be collected from the site regularly (twice a week) to avoid accumulation.	UWA	10,000,000	Operation phase

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
Poor disposal of sewage	A considerable number of tourists is expected to visit the picnic site during the operation phase and these tourists will generate sewage and poor disposal of sewage can lead to pollution and foul odour around the site.	Project design should incorporate water borne toilets and urinals at the facility. Cleaners shall be employed to ensure that sanitary facilities are kept clean and well maintained. Proper workmanship shall be ensured to prevent leaking.	UWA Supervising Consultant	5,000,000 ²	Operation phase
Storm water management impacts	Construction of the proposed picnic structure will create impervious surfaces on the site in form of the roofed structure. Poor runoff management has a likelihood of contributing to soil erosion.	Roof water shall be collected through gutters into rain water harvesting tanks. The harvested water shall be used on site. Areas around the picnic site will not be paved or compacted so as to absorb any excess water from the roofs and avoid soil erosion.	UWA	15,000,000	Operation Phase
Fire outbreaks	There is a potential risk of fire outbreak in the structure as a result of a careless or deliberate action.	Firefighting equipment in form of fire extinguishers shall be installed and maintained on the site. UWA shall develop an Emergency Preparedness and Response Plan for the site and emergency contacts shall displayed around the site.	UWA	20,000,000	Operation phase
Likelihood of collapse of structure	There is a possibility that the structure can collapse during the operation phase as a result of poor workman ship or use of sub-standard materials.	As practically possible, use of standard and/or UNBS certified quality materials should be ensured during construction phase. UWA shall employ services of credible Contractor.	UWA Contractor Supervising Consultant	Included in Contractor's and Supervising Consultant contracts	Construction Phase

² Included in operational costs

POTENTIAL IMPACT	DESCRIPTION OF IMPACT	PROPOSED MITIGATION MEASURE	RESPONSIBILITY	COST ESTIMATE	IMPLEMENTATION TIMEFRAME
		Regular supervision of works will be undertaken during the construction period to ensure that the contractor adheres to work specifications.			
		Regular supervision during the operational phase to ensure regular and adequate maintenance of the structure.			
Occupational health and safety risks during decommissioning	Workers may suffer from occupational, health and safety risks and impacts during the demolition of the structures.	Workers should be provided with adequate PPE like helmets, gumboots, gloves, masks, overalls etc. There should be a safety awareness/induction training for workers before demolition works. A fully equipped first aid kit should be available on site.	Contractor UWA	20,000,000	Decommissioning
Solid waste management impacts	Waste will be generated at decommissioning as the structures are being demolished.	All waste generated shall be collected and disposed off in an authorized landfill site.	Contractor UWA	20,000,000	Decommissioning

5.0 Environmental and Social Monitoring Plan

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
Pre-Construction Phase							
Exclusion of disadvantaged groups such as women, PWDs etc.	The Contractor should hold sensitization meetings with local community leaders before recruitment of project workers to let the community know what sort of work is available for women and PWDs so that they can be considered for employment.	Project area	Documentation/records of sensitization meetings	Review of records/documentation	Before start of civil works and throughout sub-project implementation.	UWA/PCU	5,000,000
Construction Phase							
Loss of vegetation	When removing bushes, grass and trees, care must be taken only to remove the required footprint.	Project working area	Extent of site clearance/extent of vegetation cleared	Observation during field monitoring	Monthly	UWA	5,000,000
	Removal of medium to large trees should be avoided.	Project working area	Extent of tree removal	Observation during field monitoring	Monthly	UWA	
	The materials stockpile areas should be rehabilitated and restored at the close of civil works.	Construction site	Extent of restored vegetation	Observation during field monitoring	Before site handover	UWA/PCU	
Trampling of vegetation	Orientation of potters and other project workers prior to construction.	Project working areas	Records of orientation meetings	Review of documentation	Before start of civil works	UWA	5,000,000

³ Part of regular monitoring activities

⁴ Costs of monitoring overlap as during one field monitoring, several parameters of different mitigation measures can be monitored

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
	Construction workers will be required to keep on the designated routes/existing walkways.	Project working areas	No newly created walkways	Visual observation during field monitoring	Monthly	UWA	
	Designation of specific areas to deliver materials.	Construction area	Presence of designated areas	Observation during field monitoring	Weekly	UWA	
Noise from construction workers	Supervision and enforcement to be undertaken by UWA Rangers to make sure project workers do not make unnecessary noise.	Project working areas	Noise levels	Noise level measurements Observation during field monitoring	Weekly	UWA	8,000,000
	All construction work, must be carried out during day time to minimize nuisance and disturbances caused to nocturnal fauna that uses auditory communication. Thus, construction will be limited to day time between 7:00 Hours to 17:00 Hours.	Project working areas	Log of daily work hours	Review of logs	Weekly	UWA	
Waste disposal	Provision of adequate waste bins.	Project working areas	Number of waste bins on site Littering of waste on site	Observation during field monitoring	Monthly	UWA/PCU	5,000,000
	Remove all waste generated from the park on a daily basis and disposal to an authorized landfill site. Waste will be collected from the site regularly (twice a week) to avoid accumulation.	Project working areas	Removal Logs Contract with a registered waste handler	Review of logs Review of contract	Weekly	UWA /PCU	5,000,000

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
Poaching	Sensitization and supervision of workers by UWA rangers.	Project working areas	Number of incidents related to poaching	Review of incident logs	Monthly	UWA	5,000,000
	Ensure that an ESHS code of conduct (CoC) is in place for Contractor and site workers, who should be sensitized on the contents of the CoC and agree to abide by the requirements there in.	Project working areas	Signed ESHS codes	Review of codes	Quarterly	UWA/PCU	
Domestic violence	Sensitization of both women and men.	Communities adjacent to the park	Documentation that sensitizations have been undertaken	Review of documentation	Quarterly	UWA/PCU	5,000,000
	Prioritizing employment to women where they qualify.	Project working areas	Number of women employed	Review of employee records	Quarterly	UWA/PCU	
	Balancing gender when employing community members.	Project working areas	Ratio of men to women employed on site	Review of employee records	Monthly	UWA	
Labour influx risks and impacts	Every project worker will be required to sign and abide by a workers Code of Conduct (CoC) and will be adhered to by the Contractor.	Project working areas	Signed codes of conduct	Review of codes of conduct	Quarterly	UWA/PCU	5,000,000
Attacks from animals	UWA Rangers will be used for escorting and guarding Project workers.	Project working areas	Presence of UWA Rangers on site and walkways	Visual observation during field monitoring	Monthly	PCU	5,000,000
Interactions with gorillas	Sensitization of workers not to interfere with gorilla movements.	Project working areas	Documentation of sensitizations	Review of documentation	Weekly	UWA	5,000,000
	Training of workers on Park rules, dos and don'ts.	Project working areas	Documentation that trainings have been undertaken	Review of documentation	Quarterly	PCU	

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
	Ensuring there is an ESHS code of conduct in place to inform the workers.	Project working areas	Signed of codes of conduct	Review of codes of conduct	Monthly	UWA/PCU	
	Establish buffer zones around the construction site.	Working areas	Presence of buffer zones	Visual observation	Before start of civil works	UWA/PCU	4,000,000
	UWA shall develop an emergency response plan.	Working areas	Presence of a Plan	Review of the Plan	Quarterly	UWA	4,000,000
	Conduct a site survey before beginning construction.	Working areas	Documentation	Review of documentation	Before start of civil works	UWA	4,000,000
	Use of noise reducing equipment.	Working areas	Presence of noise reducing equipment	Review of records Visual observation	Quarterly	UWA/PCU	4,000,000
Non-payment of workers	Provide and establish a Project GRM and advise workers on where to report grievances. Develop and implement a Grievance Redress Mechanism for project workers before engaging them and maintained throughout project implementation.	Project working areas	Presence of a functional GRM on site Records of grievances Payment records	Review of grievance logs and payment records	Monthly	UWA	6,000,000
Soil erosion and geological disturbances	The designs of the structure will do away with the need for deep excavations.	Construction site	Structural designs	Review of designs	Before start of civil works	PCU	5,000,000
	Proper back filling will be undertaken to avoid soil erosion.	Construction site	Erosion gullies, loose soil on the ground	Visual observation during field monitoring	Monthly	UWA	
	Unnecessary vegetation clearance will be avoided.	Construction site	Extent of vegetation clearance	Visual observation during field visits	Monthly	UWA	

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
	Vegetation restoration will be undertaken to avoid soil erosion.	Construction site	Restored vegetation	Visual observation during field visits	Quarterly	UWA/PCU	
Occupational health and safety risks and impacts	All construction workers will be provided with adequate PPE like helmets, gumboots, gloves, overalls etc. and it will be mandatory for workers to wear protective clothing while on duty. The PPE shall be inspected regularly and maintained or replaced as necessary.	Project working areas	Presence and use of PPE Health and safety incidents	Visual observation during field visits Review of incident and accident logs	Continuous	UWA	10,000,000
	There shall be a safety awareness/induction training for workers before commencement of construction works.	Project working areas	Records of trainings	Review of training records	Quarterly	UWA/PCU	
	Continuous safety training will be carried out in form of toolbox safety talks.	Project working areas	Records of toolbox meetings	Review of records	Weekly	UWA	
	Fully equipped first aid kits will be provided on site.	Project working areas	Presence and number of first aid kits	Visual observation during field visits	Continuous	UWA	
	Orient the contractor on the Project Environment and Social Incident Reporting Toolkit (ESIRT) procedures especially in case of major/serious incidents that may occur at the project site.	Project working areas	Records/documentation of the orientation	Review of documentation Review of logs of incidents/accidents	Quarterly	UWA/PCU	
Human waste disposal impacts	The contractor will provide mobile toilets for the construction workers on site.	Project working areas	Presence of mobile toilets on site	Visual observation during field visits	Continuous	UWA	5,000,000

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
Dust emissions	A speed limit for all vehicles will be introduced and enforced to reduce dust generated by over speeding vehicles on dusty roads.	Routes leading to the project site	Number of related complaints	Review of records	Monthly	UWA	2,000,000
	Sprinkling of water on dusty roads in trading centres used as transport routes at least twice a day.	Routes in communities leading to the project site	Number of related complaints	Review of records Visual observation during field visits	Weekly	UWA	
Construction traffic related impacts	Toolbox safety talks shall be conducted for drivers of construction vehicles.	Project working areas	Records of toolbox safety talks	Review of records	Monthly	UWA	5,000,000
	Safe traffic control measures shall be employed, including humps, road signs and flag persons to warn of dangerous conditions, children and/or community members crossings.	Routes leading to the project area	Number of related complaints from the community and other road users	Review of records Visual observation during field visits	Quarterly	UWA/PCU	
Siltation of River Munyaga	Avoid working close to the river.	Construction site	Distance of the site from the river	Measurement	Quarterly	PCU/UWA	5,000,000
	The structure will be distanced at a reasonable distance from the river i.e., more than 100 meters in compliance with National Environment (Wetlands, River banks and Lakeshores) Management Regulations, 2000.		Evidence of silted soils along/in River Munyaga	Visual observation			
	Scheduling to avoid heavy rainfall periods (i.e., during the dry season) to the extent practical.	Working areas	Documentation	Review of documentation Visual observation	Quarterly	UWA/PCU	4,000,000

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
Exclusion of the Batwa	Recruitment of able bodied Batwa to work as potters during the construction phase	Project working areas	Number of Batwa employed by the project	Review of records/documentation	Quarterly	UWA/PCU	5,000,000
Operation & Maintenance Phase							
Damage to vegetation and disturbances to fauna	Development of rules and regulations for access and use of the picnic site.	VIC	Published rules and regulations	Review of documentation	Quarterly	UWA	5,000,000
	Conducting mandatory guided activities for tourists.	VIC	Rules and practices	Reviews of rules and practices	Quarterly	UWA	
	Installation of signage and awareness posters.	Trails/walk ways	Number of signage/posters installed	Visual observation	Quarterly	UWA	
	Information sessions at the Visitor information Centre.	VIC	Number of visitor orientation at the VIC	Review of records	Monthly	UWA	
Solid waste disposal impacts	Waste bins will be provided on the site and thereafter waste disposed off in an authorized landfill site.	Picnic Site	Presence of waste bins on site Contracts with waste management companies	Visual observation Logs of waste disposal Review of contract	Monthly	UWA	5,000,000
Poor disposal of sewage	Project design incorporates water borne toilets and urinals at the facility.	Picnic site	Functional water borne toilets on site	Visual observation	Monthly	UWA	5,000,000
	Cleaners shall be employed to ensure that sanitary facilities are kept clean and well maintained.	Picnic site	Logs of cleaning times	Review of cleaning logs Visual observation	Monthly	UWA	

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
Storm water management impacts	Roof water shall be collected through gutters into the rain water harvesting tanks. The harvested water shall be used on site.	Picnic site	Rain water harvesting tanks on site	Visual observation	Biannually	UWA	5,000,000
	Areas around the picnic site will not be paved or disturbed so as to absorb any excess water from the roofs and avoid soil erosion.	Picnic site	No paved areas	Visual observation	Before commissioning	UWA	5,000,000
Fire outbreaks	Firefighting equipment in form of fire extinguishers shall be installed and maintained on the site.	Picnic site	Fire Management Plan Presence of firefighting equipment on site Maintenance records of firefighting equipment Records of training and fire drills	Review of maintenance records Visual observation Review of records	Biannually	UWA	5,000,000
	UWA shall develop an Emergency Preparedness and Response Plan for the site and emergency contacts shall be displayed around the site.	Picnic Site and VIC	Emergency Preparedness and Response Plan Display of emergency contacts	Review of documentation Visual observation	Bi-annually	UWA/PCU	5,000,000
Likelihood of collapse of structure	As practically possible, use of standard and/or UNBS certified quality materials should be ensured during construction phase.	Construction site	Presence of UNBS quality mark on construction materials Certification of materials used for construction	Visual observation	Monthly	Supervising Consultant	Included in Supervising Consultant Contract

Potential Impact	Proposed Mitigation Measure	Location	Parameters to be Monitored	Measurements	Frequency of Measurement	Responsibility	Cost Estimate ³⁴
	Regular supervision of works will be undertaken during the construction period to ensure that the contractor adheres to work specifications.	Construction site	Supervision records	Review of records	Monthly	Supervising Consultant	Included in Supervising Consultant Contract
	Regular supervision during the operational phase to ensure regular and adequate maintenance of the structure.	Picnic site	Supervision records	Review of records	Quarterly	UWA	5,000,000
Occupational, health and safety during decommissioning	Workers should be provided with adequate PPE like helmets, gumboots, gloves, masks, overalls etc.	Picnic site	Presence and use of PPE	Visual observation	Monthly	UWA/PCU	5,000,000
	There should be a safety awareness/induction training for workers before demolition works.	Picnic site	Records of trainings	Review of records	Monthly	UWA/PCU	5,000,000
	A fully equipped first aid kit should be available on site.	Picnic site	Presence and number of first aid kits	Visual observation	Monthly	UWA/PCU	5,000,000
Solid Waste management impacts	All waste generated shall be collected and disposed off in an authorized landfill site.	Picnic site	Removal logs	Review of logs Review of Contract	Monthly	UWA/PCU	5,000,000

ANNEX 1: CODES OF CONDUCT

CONTRACTOR CODE OF CONDUCT

IMPLEMENTING ESHS AND OHS STANDARDS, PREVENTING GENDER BASED VIOLENCE AND VIOLENCE AGAINST CHILDREN

The Contractor is committed to ensuring that the project is implemented in such a way which minimizes any negative impacts on the local environment, communities, and its workers. This will be done by respecting the Environmental, Social, Health and Safety (ESHS) standards, and ensuring appropriate Occupational Health and Safety (OHS) standards are met. The Contractor is also committed to creating and maintaining an environment where children under the age of 18 will be protected, and where Sexual Exploitation and Abuse (SEA) and sexual harassment have no place. Improper actions towards children, SEA and sexual harassment are acts of Gender Based Violence (GBV) and Violence Against Children and as such will not be tolerated by any employee, supplier, associate, or representative of the Contractor.

Therefore, to ensure that all those engaged in the project are aware of this commitment, the Contractor commits to the following core principles and minimum standards of behaviour that will apply to all Contractor employees, associates, and representatives, including Managers and suppliers, without exception:

General

1. The Contractor – and therefore all employees, associates, representatives, Managers and suppliers – commits to complying with all relevant national laws, rules and regulations.
2. The Contractor commits to fully implementing the Environmental and Social Management Plan ESMP as approved by the Project.
3. The Contractor commits to treating women, children (persons under the age of 18), and men with respect regardless of race, colour, language, religion, political or other opinion, national, ethnic or social origin, property, disability, birth or other status. Acts of GBV and VAC are in violation of this commitment.
4. The Contractor shall ensure that interactions with local community members are done with respect and non-discrimination.
5. Demeaning, threatening, harassing, abusive, culturally inappropriate, or sexually provocative language and behaviour are prohibited among all Contractor employees, associates, and its representatives, including sub-Managers and suppliers.
6. The Contractor will follow all reasonable work instructions (including regarding environmental and social norms).
7. The Contractor will protect and ensure proper use of property (for example, to prohibit theft, carelessness or waste).

Health and Safety

8. The Contractor will ensure that the project's OHS Measures are effectively implemented by Contractor's staff, as well as Managers and suppliers.
9. The Contractor will ensure that all persons on-site wear prescribed and appropriate personal protective equipment, preventing avoidable accidents, and reporting conditions or practices that pose a safety hazard or threaten the environment.
10. The Contractor will:
 - i. Prohibit the use of alcohol during work activities.
 - ii. Prohibit the use of narcotics or other substances which can impair faculties at all times.
11. The Contractor will ensure that adequate sanitation facilities are available on site.
12. The Contractor will not hire children under the age of 18 for construction work, or allow them on the work site, due to the hazardous nature of construction sites.

Gender Based Violence and Violence Against Children

13. Acts of GBV and VAC constitute gross misconduct and are therefore grounds for sanctions, which may include penalties and/or termination of employment and, if appropriate, referral to the Police for further action.
14. All forms of GBV and VAC, are unacceptable, regardless of whether they take place on the work site, the work site surroundings, or within the local community.
15. Sexual harassment of work personnel and staff (e.g., making unwelcome sexual advances, requests for sexual favours, and other verbal or physical conduct of a sexual nature) are acts of GBV and are prohibited.
16. Sexual favours (e.g., making promises of favourable treatment such as promotions, threats of unfavourable treatment such as losing a job, payments in kind or in cash dependent on sexual acts) and any form of humiliating, degrading or exploitative behaviour are prohibited.
17. The use of prostitution in any form at any time is strictly prohibited.
18. Sexual contact or activity with children under 18—including through digital media—is prohibited. Mistaken belief regarding the age of a child is not a defence. Consent from the child is also not a defence or excuse.
19. Unless there is full consent by all parties involved in the sexual act, sexual interactions between the Contractor's employees (at any level) and members of the communities surrounding the work place are prohibited. This includes relationships involving the withholding/promise of actual provision of benefit (monetary or non-monetary) to community members in exchange for sex (including prostitution). Such sexual activity is considered "non-consensual" within the scope of this Code.

20. In addition to Contractor sanctions, legal prosecution of those who commit acts of GBV and VAC will be pursued if appropriate.
21. All employees, including volunteers and sub-contractors are highly encouraged to report suspected or actual acts of GBV and VAC by a fellow worker.
22. Managers are required to report and act to address suspected or actual acts of GBV as they have a responsibility to uphold Contractor commitments and hold their direct reports responsible.

Implementation

To ensure that the above principles are implemented effectively, the Contractor commits to:

23. Ensuring that all employees sign the 'Individual Code of Conduct' confirming their agreement to comply with ESHS and OHS standards, and not to engage in activities resulting in GBV and VAC, child endangerment or abuse, or sexual harassment.
24. Displaying the Contractor and Individual Codes of Conduct prominently and in clear view, in offices, and in in public areas of the work space.
25. Ensuring that all employees attend an induction training course prior to commencing work on site to ensure they are familiar with the Contractor's commitments to ESHS and OHS standards, and the project's GBV and VAC Codes of Conduct.
26. Ensuring that all employees attend a mandatory training course once a month for the duration of the contract starting from the first induction training prior to commencement of work to reinforce the understanding of the project's ESHS and OHS standards and the GBV and VAC Codes of Conduct.

I do hereby acknowledge that I have read the foregoing Contractor Code of Conduct, and on behalf of the Contractor agree to comply with the standards contained therein. I understand my role and responsibilities to support the project's OHS and ESHS standards, and to prevent and respond to GBV and VAC.

I understand that any action inconsistent with this Contractor Code of Conduct or failure to act mandated by this Contractor Code of Conduct may result in disciplinary action.

Contractor Name: _____

Signature: _____

Name: _____

Title: _____

Date: _____

INDIVIDUAL CODE OF CONDUCT
IMPLEMENTING ESHS AND OHS STANDARDS, PREVENTING GENDER BASED VIOLENCE AND VIOLENCE
AGAINST CHILDREN

I, _____, acknowledge that adhering to Environmental, Social, Health and Safety (ESHS) standards, following the project's Occupational Health and Safety (OHS) requirements, and preventing Gender Based Violence (GBV) and Violence Against Children (VAC) is important.

The Contractor considers that failure to follow ESHS and OHS standards, or to partake in activities constituting GBV and VAC—be it on the work site, the work site surroundings, at workers' camps, or the surrounding communities—constitute acts of gross misconduct and are therefore grounds for sanctions, penalties or potential termination of employment. Prosecution by the Police of those who commit GBV may be pursued if appropriate.

I agree that while working on the project I will:

- Attend and actively partake in training courses related to ESHS, OHS, GBV and VAC as requested by my employer.
- Will wear my personal protective equipment (PPE) at all times when at the work site or engaged in project related activities.
- Take all practical steps to implement the Environmental and Social Management Plan (ESMP).
- Implement the OHS Measures.
- Adhere to a zero-alcohol policy during work activities, and refrain from the use of narcotics or other substances which can impair faculties at all times.
- Treat women, children (persons under the age of 18), and men with respect regardless of race, colour, language, religion, political or other opinion, national, ethnic or social origin, property, disability, birth or other status.
- Not use language or behaviour towards women, children or men that is inappropriate, harassing, abusive, sexually provocative, demeaning or culturally inappropriate.
- Not sexually exploit or abuse project beneficiaries and members of the surrounding communities.
- Not engage in sexual harassment of work personnel and staff—for instance, making unwelcome sexual advances, requests for sexual favours, and other verbal or physical conduct of a sexual nature is prohibited, e.g., looking somebody up and down; kissing, howling or smacking sounds; hanging around somebody; whistling and catcalls; in some instances, giving personal gifts.
- Not engage in sexual favours—for instance, making promises of favourable treatment (e.g., promotion), threats of unfavourable treatment (e.g., loss of job) or payments in kind or in cash, dependent on sexual acts—or other forms of humiliating, degrading or exploitative behaviour.
- Not use prostitution in any form at any time.

- Not participate in sexual contact or activity with children under the age of 18—including grooming, or contact through digital media. Mistaken belief regarding the age of a child is not a defence. Consent from the child is also not a defence or excuse.
- Unless there is the full consent by all parties involved, I will not have sexual interactions with members of the surrounding communities. This includes relationships involving the withholding or promise of actual provision of benefit (monetary or non-monetary) to community members in exchange for sex (including prostitution). Such sexual activity is considered “non-consensual” within the scope of this Code.
- Consider reporting through the GRM or to my manager any suspected or actual GBV/VAC by a fellow worker, whether employed by my company or not, or any breaches of this Code of Conduct.

With regard to children under the age of 18:

- Bring to the attention of my manager the presence of any children on the construction site or engaged in hazardous activities.
- Wherever possible, ensure that another adult is present when working in the proximity of children.
- Not invite unaccompanied children unrelated to my family into my home, unless they are at immediate risk of injury or in physical danger.
- Not use any computers, mobile phones, video and digital cameras or any other medium to exploit or harass children or to access child pornography (see also “Use of children's images for work related purposes” below).
- Refrain from physical punishment or discipline of children.
- Refrain from hiring children for domestic or other labour below the minimum age of 18.
- Comply with all relevant local legislation, including labour laws in relation to child labour and World Bank’s ESSs on child labour and minimum age.
- Take appropriate caution when photographing or filming children.

Sanctions

I understand that if I breach this Individual Code of Conduct, my employer will take disciplinary action which could include:

1. Informal warning.
2. Formal warning.
3. Additional Training.
4. Loss of up to one week’s salary.
5. Suspension of employment (without payment of salary), for a minimum period of 1 month up to a maximum of 6 months.

6. Termination of employment.
7. Report to the Police if warranted.

I understand that it is my responsibility to ensure that the environmental, social, health and safety standards are met. That I will adhere to the occupational health and safety measures. That I will avoid actions or behaviours that could be construed as GBV/VAC. Any such actions will be a breach this Individual Code of Conduct. I do hereby acknowledge that I have read the foregoing Individual Code of Conduct, do agree to comply with the standards contained therein and understand my roles and responsibilities to prevent and respond to ESHS, OHS, GBV and VAC issues. I understand that any action inconsistent with this Individual Code of Conduct or failure to act mandated by this Individual Code of Conduct may result in disciplinary action and may affect my ongoing employment.

Signature: _____

Name: _____

Title: _____

Date: _____

ANNEX 2: CHANCE FIND PROCEDURE

Chance find procedures will be used as follows:

- a) Stop the project activities in the area of the chance find;
- b) Delineate the discovered site or area;
- c) Secure the site to prevent any damage or loss of removable objects. In cases of removable antiquities or sensitive remains, a night guard shall be deployed until the responsible local authorities and the DoMM take over;
- d) Notify the project supervisor who in turn will notify the responsible local authorities and the National Museum immediately (within 24 hours or less);
- e) The local authorities and the National Museum will take charge of protecting and preserving the site in case the finds are of interest to the Department
 - i. This would require a preliminary evaluation of the findings to be performed by the archaeologists of the National Museum (within 72 hours). The significance and importance of the findings should be assessed according to the various criteria relevant to cultural heritage; those include the aesthetic, historic, scientific or research, social and economic values;
 - ii. Decisions on how to handle the finding shall be taken by the responsible authorities and the National Museum. This could include changes in the layout (such as when finding an irremovable remain of cultural or archaeological importance) conservation, preservation, restoration and salvage;
 - iii. The local authority/ National Museum decision concerning the management of the finding shall be communicated in writing by the National Museum; and
 - iv. Findings will be recorded in World Bank Implementation Supervision Reports (ISRs), and Implementation Completion Reports (ICRs) will assess the overall effectiveness of the project's cultural property mitigation, management, and activities, as appropriate.
 - v. Project works could resume after permission is given from the responsible local authorities and the National Museum concerning safeguard of the heritage;
- f) The above procedure when applicable must be referred to as standard provisions during the project activities and therefore site supervisors shall monitor the procedure for any chance find encountered during project activities
- g) If the finds are not of interest to the Department of Museums and Monuments, they should be reburied on a site set aside for such purpose and project works continue

In case of Chance finds, the Implementing partners for the project will ensure that the chance finds procedure is adequately utilised and monitored.